EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at Issac layout in ward no - 02 of yelahanka sub division
2	Amount of Work Portion	Rs 29 91 lakhs
3	Estimated Cost	Rs 30 00 lakhs
4	Name of Contractor	Sri N Thirunagendra
5	Agreement No	EE(YNK D)E-pmt 08 / W O/64 /2017-18 date 8-6-2017
6	No and date under which work order issued	EE(YNK D)E-pmt 08 / W O/64 /2017-18 date 8-6-2017
7	Time limit originally fixed for completion	90 days
	Actual date of complition	
8	Date of application by the contractor for granting extension of time	8/10/2017
9	Date of receipt of application in the sub division office	8/10/2017
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for road levelling and lowering and laying wet mix
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	63 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	63 days

19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	penalty of Rs 5-00/day may be imposed
22	Remarks of the EE with the daily rate of penalty proposed	Penalty may be levied as above

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92